## Approved For Release 2001/12/05 : CIA-RDP83-00415R005900050004-7

CLASSIFICATION SECRET/CONTROL - U.S. OFFICIALS ONLY 25X1A CENTRAL INTELLIGENCE AGENCY REPORT NO.

INFORMATION REPORT

CD NO.

DATE DISTR

2

SUBJECT

COUNTRY

25X1C

Construction of the Berlin

NO. OF PAGES

4 August 1950

Outer Freight Ring

Germany (Russian Zone)

NO. OF ENCLS.

1\* (1 map)

PLACE ACQUIRED DATE OF INFO.

25X1X

SUPPLEMENT TO REPORT NO.

697307

SOURCE

- 1. The permanent way from section kilometer station 8.0 to 6.5 on the Error (N 53/4 96)-Jahochwalde (1. 53/1. 86) section of the Berlin outer froight ring was completed by 12 april 1950. Excevating work was in progress on the section from station 6.5 to 5.3. The work on this five-meter cut will take at least four weeks. Plans call for the installation of two tracks over this section, making the line suitable for passing. (1).
- 2. . idditional blasting on section kilometer station 5 is expected within the next two weeks. The Boylet Construction Staff has not disclosed the scheduled date for blasting.
- 3. All work except some ballasting has been completed on the section kilometer station 4.7 to 2.7.
- 4. The permanent way and all culverts except one have been completed on the section from kilometer station 2.7 to 1.9. Track has not yet been laid.
- The permanent way on the section from kilometer station 1.9 to C.O is practically finished. Trock is to be laid as for as kilometer station 2.5. Track laying operations have been completed as far us station C.V.
- 6. The bridge over the Fruke River has been completed. (2)
- The Farew crossing point has been completed and has been used by the Berlin Interurban willway since 4 pril 1950. (3)

25X1A

GEA CLASSIFICATION SECRET/CONTROL - U.S. OFFICIALS OFFI SEGRET/CONTROL - U.S. OFFICIALS ONLY

ALF WATER

25X1A

25X1A

25X1A

25X1A

CENTRAL INTELLIGENCE AGENCY

25X1A

25X1C

- 8. The Karow-Terzahn section has been completed.
- tion near Blankenburg. In additional approach track to the Blankenburg reilroad station is being built. Preparations are being made for the construction of a bridge at the intersection of a road with the southern connecting curve.

on the project. (4)

- II. The acin verking place was near Schoenerlinde (n. 53/4.86) on 29 April 1950. The Kallenbach Construction Firm was in charge of all activities. In addition to 860 apprentices from all railroad repair shops, and railroad workers from the Berlin reliroad district, about 2,000 laborers are employed on the project. Six excavators are also used. The line could not be opened on 1 May 1950 because of unexpected difficulties in moor blasting.
- (1) Corment: For blueprint showing the state of the karow-Schoenwalde railroad section now under construction, see annex.
- (2) Comment: This bridge was built by Soviet railway engineer troops. Technical date are not yet available.
- (3) Corment: Built for the crossing of the Borila interurban railroad tracks.
- Gorge Gorge Seigned either to the SCC or to

Signif-correct/Us ofFicial and

